1	2	3	4
3.	J.N. Stadium (Athletics)	Sports Authority of India (SAI)	53.90%
4.	J.N. Stadium (Hostel)	Sports Authority of India (SAI)	96%
5.	I.G. Stadium (Gymnastics)	Sports Authority of India (SAI)	55.8%
6.	I.G. Stadium (Wrestling)	Sports Authority of India (SAI)	43%
7.	I.G. Stadium (Cycling)	Sports Authority of India (SAI)	36%
8.	M.D.C. National Stadium (Hockey)	Sports Authority of India (SAI)	75%
9.	Shayam Prasad Mukherjee Swimming Pool (Aquatics)	Sports Authority of India (SAI)	42%
10.	Dr. Kami Singh Shooting Range (Shooting)	Sports Authority of India (SAI)	42%
11.	Games Village (Residential)	Organizing Committee (OC)	49.3%
12.	Sirifort Stadium (Badminton and Squash)	Organizing Committee (OC)	46%
13.	Yamuna Sports Complex (Table Tennis)	Delhi Development Authority (DDA)	46%
14.	Yamuna Sports Complex (Archery)	Delhi Development Authority (DDA)	6.75%
15.	Delhi University (Main Ground for Rugby)	Delhi University	35%
16.	R.K. Khanna Stadium (Tennis)	All India Tennis Association (AITA)	45%
17.	Big Bore Shooting Ranges, Kadarpur, Gurgaon	Central Reserve Police Force (CRPF)	40%

Since all the sports infrastructure projects will be completed well before the Commonwealth Games to be held in 2010, it compares well with the commitments made by the Delhi Government and the Indian Olympic Association.

Delay in Commonwealth Games Projects

122. SHRI JAI PRAKASH NARAYAN SINGH: Will the Minister of YOUTH AFFAIRS AND SPORTS be pleased to state:

(a) whether there has been inordinate delay on the part of Commonwealth Games Organizing Committee (OC) relating to various sports events;

(b) if so, the reasons therefor;

(c) the details of projects which are behind schedule; and

(d) the steps being taken by OC to expedite different projects to complete well before the commencement of 2010 games?

THE MINISTER OF STATE IN THE MINISTRY OF YOUTH AFFAIRS AND SPORTS (SHRI PRATIK PRAKASHBAPU PATIL): (a) to (d) After obtaining the necessary regulatory clearances, the work on the Competition venues and Training venues has commenced and is progressing as per schedule. Time Lines, against key parameters are being monitored, on a web-based monitoring system developed by the Ministry of Youth Affairs and Sports. The work on the major stadia of Sports Authority of India (SAI)/Central Public Works Division (CPWD) — Jawaharlal Nehru Stadium, Indira Gandhi Indoor Stadium, and National Stadium is progressing on schedule, as is the work on Thyagaraj Stadium of Government of NCT of Delhi (GNCTD). The work at the Siri Fort Complex and Yamuna Sports Complex of Delhi Development Authority(DDA), and the Talkatora Indoor Stadium of New Delhi Municipal Committee (NDMC), and R.K. Khanna Tennis Stadium, have fallen marginally behind schedule, but the pace of work has now attained optimum level, and shortfall against targeted percentages would be bridged.

The work at Dr. SPM Swimming Complex, Cycling Velodrome and the Wrestling Stadium at Indira Gandhi Indoor Stadium Complex, suffered a delayed start due to some design issues and certain clearances. These have since been resolved, and the work has now achieved optimum level. The work at Dr. Kami Singh Shooting Ranges of SAI/CPWD, also suffered a delayed start, due to certain design issues. These have been resolved and work has commenced. The work at Rugby Stadium at Delhi University has also commenced and is now at a rapid pace. The work at the Training (Practice) venues — Chhatrasal Stadium and Ludlow Castle Hall of GNCTD started late due to some clearance related issues which have now been addressed. The Ministry of Youth Affairs and Sports and other agencies are closely monitoring the enormous work involved, in organizing the infrastructure for the Games. As a result of the efforts put in by all the concerned agencies, various sports facilities would be completed well in time for the Games.

———————

12.00 Noon

PAPERS LAID ON THE TABLE

Notification of the Ministry of Personnel, Public Grievances and Pensions (Department of Personnel and Training)

THE MINISTER OF STATE OF THE MINISTRY OF SCIENCE AND TECHNOLOGY; THE MINISTER OF STATE OF THE MINISTRY OF EARTH SCIENCES; THE MINISTER OF STATE IN THE PRIME MINISTER'S OFFICE THE MINISTER OF STATE IN THE MINISTRY OF PERSONNEL, PUBLIC GRIEVANCES AND PENSIONS; AND THE MINISTER OF STATE IN THE MINISTRY OF PARLIAMENTARY AFFAIRS (SHRI PRITHVIRAJ CHAVAN): Sir, I lay on the Table,